M/s AVM Prime Contractors LLP

Client: M/s Sree Subhiksha Housing and Enterprises Private Limited

Project & Site Address: Subhiksha Kirubalayam,8/ 6, Kandappan Colony, Choolaimedu, Chennai 600094

PILE BORE LOG AND CHECK LIST

Date: 20/05/25

Pile Mark: 9

Pile Diameter: 600

Location: A6

Sl.NO	DESCRIPTION		Signature
A	**Mobilisation Checklist**		
1	Pile - Ground marking done by	Rajesh	J. Rajesh
2	Pile - Ground marking Checked by	Rajesh	J. Rajesh
3	Pile - Ground marking Photo	Rajesh 11.43 Am	J. Rajesh
4	Pile - Rig center point marking - Checked by	Rajesh	J. Rajesh
5	Pile - Rig center point marking - Checked by (Photo)	Rajesh 11.43 Am	J. Rajesh
6	Pile - Rig Sprit level - Checked by (Photo)	Rajesh 11.44 AM	J. Rajesh
7	Existing Ground level height (ft)	1'.9"	
B	**Pile Boring Checklist**		
1	Start Time of Drilling in Soil	11.45 Am	
2	Photo of Sludge Pit before start	3.42 Pm (20/05/25)	
3	Finish Time of Drilling in Soil	2.29 PM (21/05/25	M.Murugan
4	Start Time of Drilling in Slate rock	2.29 PM (21/05/25	M.Murugan
5	Finish Time of Drilling in Slate rock		
6	Invert Level of Pile in Soft Soil (Slate rock Top) (ft)	17.75m	M.Murugan
7	Invert Level of Pile in Slate rock (Rock Bottom) (ft)	19.90m	M.Murugan
8	Total Depth of Pile (ft)	19.90 M	M.Murugan
9	Boring Depth of Pile (ft)	19.90 m	M.Murugan
10	Socketing Depth of Pile in Soil (ft)	2.15m	M.Murugan
C	**Reinforcement Cage**		
1	Start time of placement of Rebar cage	4.17 PM (21/05/25)	M.Murugan
2	End time of placement of Rebar cage	5-11 Pm (21/05/25)	
3	Time of Rebar cage welding at mid section	4.45 PM (21/05/25)	
4	Photo of rebar cage welding	2.07 PM (21/05/25)	M.Murugan
5	Photo of rebar cage from top	4.17 PM (21/05/25)	M.Murugan
6	Photo of rebar cage placement	5.11 PM (21/05/25	M.Murugan
D	**Sludge Pickup**		
1	Photo of sludge pit before suction	3.42 PM (20/05/25	M.Murugan
2	Photo of sludge pit after suction		M.Murugan
3	Time of Sludge vehicle pickup with Photo	3.43 PM /20/05/25 } 2 load 1.25 PM /21/05/25 }	M.Murugan
4	Other details of sludge pickup		
E	**Concreting**		
2	Name of Supplier	Adithya Supply	
3	Transit Mixer Vehicle No(s)	TN 02 BU 1972	J. Rajesh
4	Time in	6.50 AM (22/5/25)	J. Rajesh
5	Time of addition of site admixtures	7.05 am (22/5/25	J. Rajesh
6	Photo of addition of site admixtures	7.02 Am	J. Rajesh
7	Time of start of first pour	7.10 Am	J. Rajesh
8	Calculated Quantity of Concrete (Cum)	6 M3	J. Rajesh
9	Ordered/Deliverered Quantity of Concrete (CuM)	6 M3	J. Rajesh
10	Photo of Overflow	8.10 Am	J. Rajesh
11	General Notes	Socketing depth achieved is 2.15 as given	
12	Adverse Notes, if any		

M.Murugan