M/s AVM Prime Contractors LLP

Client: M/s Sree Subhiksha Housing and Enterprises Private Limited

Project & Site Address: Subhiksha Kirubalayam,8/6, Kandappan Colony, Choolaimedu, Chennai 600094

PILE BORE LOG AND CHECK LIST

Date: 12/05/2025 Pile Diameter: 600 Location: A7

Pile Mark: A2

Sl.NO	DESCRIPTION		Signature
A	**Mobilisation Checklist**		
1	Pile - Ground marking done by	Rajesh	
2	Pile - Ground marking Checked by	M. Murugappan	M.Murugappan
3	Pile - Ground marking Photo	4.32 PM	M.Murugappan
4	Pile - Rig center point marking - Checked by	M. Murugappan	M.Murugappan
5	Pile - Rig center point marking - Checked by (Photo)	4.32 PM	M.Murugappan
6	Pile - Rig Sprit level - Checked by (Photo)	4.37 PM	M.Murugappan
7	Existing Ground level height (ft)	1'9" above ground level	
B	**Pile Boring Checklist**		
1	Start Time of Drilling in Soil	4.42 PM	M.Murugappan
2	Photo of Sludge Pit before start	4.42 PM	M.Murugappan
3	Finish Time of Drilling in Soil	13/05/25 10.20 AM	M.Murugappan
4	Start Time of Drilling in Slate rock	13/05/25 10.23 AM	M.Murugappan
5	Finish Time of Drilling in Slate rock		
6	Invert Level of Pile in Soft Soil (Slate rock Top) (ft)	18m	M.Murugappan
7	Invert Level of Pile in Slate rock (Rock Bottom) (ft)	19.75m (1.75m)	M.Murugappan
8	Total Depth of Pile (ft)	19.75m	M.Murugappan
9	Boring Depth of Pile (ft)	19.75m	M.Murugappan
10	Socketing Depth of Pile in Soil (ft)	1.75m	M.Murugappan
C	**Reinforcement Cage**		
1	Start time of placement of Rebar cage	2.41 PM	M.Murugappan
2	End time of placement of Rebar cage	4.22 PM	M.Murugappan
3	Time of Rebar cage welding at mid section	12.00 PM	M.Murugappan
4	Photo of rebar cage welding	12.03 PM / 13/05/25	M.Murugappan
5	Photo of rebar cage from top	4.22 PM / 13/05/25	M.Murugappan
6	Photo of rebar cage placement	4.05 PM / 13/05/25	M.Murugappan
D	**Sludge Pickup**		
1	Photo of sludge pit before suction		
2	Photo of sludge pit after suction		
3	Time of Sludge vehicle pickup with Photo		
4	Other details of sludge pickup		
E	**Concreting**		
2	Name of Supplier	ADITYA INFRASTRUCTURE	M.Murugappan
3	Transit Mixer Vehicle No(s)	TN12 AR1144	M.Murugappan
4	Time in	12.35 PM	M.Murugappan
5	Time of addition of site admixtures	12.30 PM	M.Murugappan
6	Photo of addition of site admixtures	12.30 PM 14/05/25	M.Murugappan
7	Time of start of first pour	2.53 PM 14/05/25	M.Murugappan
8	Calculated Quantity of Concrete (Cum)	5.7 m3	
9	Ordered/Deliverered Quantity of Concrete (CuM)	6m3	M.Murugappan
10	Photo of Overflow	3.38 Rajesh	M.Murugappan
11	General Notes	To minimise Wastage order qty of Concrete may be 5.5 Cum.	
12	Adverse Notes, if any	Count of Tremie pipes to be checked and ensured full depth before Concrete Order.	

M.Murugappan

Project Supervisor

Construction Manager